

2nd Avenue Subway Construction Look Ahead

JUNE 14TH 2011 TO JULY 5TH 2011

LOCATION	DESCRIPTION OF WORK 1
100th to 99th Streets	Crane assembly and fabrication yard preparation for Slurry Wall construction underway.
99th to 97th Streets	Excavate and install guide walls for Secant Piles connecting to existing tunnel near 99 th St.
97th to 96th Streets	Continuing installation of secant piles for Ancillary #2. (Century Lumber)
96th to 95th Streets	Excavate and install guide walls for Entrance # 3. (Rite Aid Plaza) Removal of existing timber piles and existing sewer.
95th to 94th Streets	Traffic transition zone
94th to 93rd Streets	Begin installation of new cellar door at 1817 94 th Street. Excavate test pits to locate slurry wall panels installed by Contract 1.
93rd to 92nd Street	Continuing with rock removal from Launch Box. Operation of vertical conveyor.
92nd to 91st Streets	Tunnel Boring Machine excavating East Tunnel. TBM currently on 2 nd Avenue between 80 th and 79 th Streets
91st to 90th Streets	Maintenance and Protection of Traffic. Contractor material storage area.
88th to 87th Streets	Maintenance and Protection of Traffic. Contractor material storage area
87th to 86th Streets	Excavate to locate utilities. Pre drill rock to prepare for excavation of North Shaft Remove and relocate secondary electrical cables.
86 th Street North West Side	Installation of new sewer service. Westbound M86 bus temporarily relocated during the hours of 10am to 3pm.
86th to 85th Streets	Maintenance and Protection of Traffic Contractor material storage area
85th to 84th Streets	Maintenance and Protection of Traffic Contractor material storage area
84th to 83rd Streets	Pre drill rock to prepare for excavation of South Shaft. Begin installation of deck framing. Install support of exiting utilities.
83rd to 82nd Streets	Maintenance and Protection of Traffic Contractor material storage area.
79th to 78th Streets	Activating center lane work site for concrete deliveries to TBM tunnel. Intermittent controlled blasting in tunnel.
74 th to 73 rd Streets	Operation of water treatment plant.
73rd to 72nd Streets	Controlled blasting activities on 72 nd St. shaft area. Operational testing of spoils conveyance rack system. Continuing construction of work zone enclosure building.
72 nd Street North West Side	Continuing interior abatement and preparation for dismantling of 259 E 72 nd St. Removing fire escapes. Gas and electrical utility relocation. Con Edison utility tie in. Support of Excavation work on the West Side.
72nd to 71st Streets	Con Edison connection of generator to main grid. Contractor storage and maintenance area.
71st to 70th Streets	Con Edison connection of generator to main grid. Contractor offices and storage area.
70th to 69th Street	Continuing of controlled blasting activities on 2 nd Avenue. Demobilization of work site in preparation of construction work zone enclosure building. Scheduled overnight work for dismantling of 885 Crane Week of June 13 th
69 th Street North West side	Gas and electrical utility relocations. Preparation for asbestos abatement of 235 E 69 th Street.
69 th to 68 th Street West side	Begin underground controlled blasting to excavate cross passage way.

63 rd Street North West side	Begin dismantling of plaza area, establishing work zone
63 rd Street North and South side	Installation of Geo Tech monitoring equipment on building facades.
3 rd Ave. between 63 rd and 64 th Street	Installation of Maintenance and protection of traffic on west side of 3 rd Avenue. No parking permitted traffic reduced to 5 lanes

**SAS WORK HOURS:
MONDAY - FRIDAY, 7:00 AM TO 10:00 PM
SATURDAY, 10:00 AM TO 7:00 PM
WORK UNDER DECKING PERMITTED 24 HOURS**

BE ADVISED: Con Ed, Empire City Subway and Verizon may be performing cable and gas line work outside regular SAS construction Hours. If you have additional questions, please contact Claudia Wilson at (212) 792-9716 from 9:00AM to 5:00PM Monday through Friday, or contact the 2nd Avenue Subway Hotline 24 hours/7 days a week at (646)252-2670.

TRAFFIC UPDATES

100th to 95th Streets

- Three lanes of traffic on the East side of Second Avenue
- Work zone will be set up on the West side of Second Ave
- The West side work zone will be approximately 40 Foot wide, plus 7 Foot sidewalk
- No Standing at Anytime on the West side of Second Ave 95th Street to 101st Street
- No Standing on the East side 7AM-10AM and 4PM-7PM Monday-Friday
- No Standing on East side 10AM-4PM, EXCEPT Trucks Loading and Unloading

95th Street to 91st Streets

- Four lanes of traffic currently on WEST Side of 2nd Avenue
- Work zone is set up on the EAST SIDE of 2nd Avenue
- The EAST SIDE work zone will be approximately 40 FOOT wide, plus 7' sidewalk
- No Standing at anytime on the EAST SIDE of Second Ave 91st Street to 96th Street
- No Standing on the WEST SIDE 7AM-10AM and 4PM-7PM Monday-Friday except truck loading or unloading
- Parking ALLOWED on WEST SIDE 7PM-7AM Weekdays and all day Saturday

87th to 82nd Streets

- From 88th Street to 85th Street Traffic Four lanes of traffic West of East Work Zone starting April 27, 2011.
- From 85th Street to 82nd Street Four lanes of traffic West of East Work Zone Second Ave starting approx. beginning of May 2011.
- No Standing at Anytime on the West Side of Second Ave 88th Street to 87nd Street
- No Standing on the WEST SIDE between 82nd to 87th Street 7AM-10AM and 4PM-7PM Monday-Friday except truck loading or unloading(NYPD Traffic enforced)

74th to 68th Streets

- Work zone is set up on the EAST SIDE of Second Ave
- The EAST SIDE work zone will be approximately 40 FOOT wide, plus 7'sidewalk
- No Standing at anytime on the EAST SIDE of Second Ave
- No Standing on the WEST SIDE 7AM-10AM and 4PM-7PM Monday-Friday
- No Standing on WEST SIDE 10 AM-4PM, EXCEPT trucks loading and unloading
- Parking ALLOWED on WEST SIDE 7PM-7AM Weekdays and all day Saturday & Sunday